

HOPKINTON MAIN STREET CORRIDOR PROJECT



CONSTRUCTION ADVISORY

MassDOT Project Number: 606043

Construction Advisory No. 3

March 26, 2021

Two Week Look Ahead

Please be advised that this schedule may change due to weather conditions and existing conditions found while performing the tasks below.

What to Expect for the Week of March 29, 2021

- Mobilization by the contractor, A.F. Amorello will continue over the next few weeks
- Continuation of Tree Removal by Cook Forest Products is scheduled for Monday 3/29, Tuesday, 3/30 and Wednesday, 3/31
- Begin to Sawcut the Drainage Layout from the 85/135 intersection to West Main Street
- The removal and resetting of existing fire hydrants
- Continuation of Drainage Installation along Main Street, from East Main Street to the 85/135 intersection
- Lane closures on both sides of the 85/135 intersection may be necessary as part of the drainage work
- MassDOT Survey Crews may be on-site to survey easements

What to Expect for the Week of April 4, 2021

- Continuation of mobilization by the contractor, A.F. Amorello.
- Continuation of Tree Removal by Cook Forest Products
- Continuation of Sawcutting of the Drainage Layout from the 85/135 intersection to West Main Street
- Continuation of Drainage Installation along Main Street, from the 85/135 intersection to East Main Street
- Start of the Drainage Installation along Main Street, from the 85/135 intersection to West Main Street
- Lane closures on both sides of the 85/135 Intersection may be necessary as part of the drainage work
- Verizon may start the installation of utility poles along the Corridor

Additional information about the Main Street Corridor project is available on the Town's project website at <https://hopkintonmainstreet.com>

The Town of Hopkinton appreciates your patience and consideration while we work to support MassDOT's project to revitalize our downtown infrastructure.



Scan to be brought to Town's project website